BRUHAT BANGALORE MAHANAGARA PALIKE

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl.	Description				
1	Name of the work	Remodeling of SWD and its allied works in critical low lying area (Flood prone area) at Badrappa layout, Nagashetty halli, sanjay nagara in Yelahanka Zone (W-8)			
2	Estimated cost and sanction No and Date	Rs.156.57 lakhs Vide No.CE/SWD/TECH/ SANCTION/50/12-13 Dated:10.04.2012			
3	Tender Amount	Rs.1,77,91,894.00			
4	Name of Contractor	M/s Deccan Engineers and constructions			
5	Agreement No & Date	No BBMP/EE/SWD/YZ/06/2012-13 Dated 18.03.2013			
6	Work Order No & Date	No BBMP/EE/SWD/YZ/WO/06/2012-13, Dated 18.03.2013			
7	Time fixed for completion	6 Months			
8	Date of application of contractor requesting for Extension	–			
9	Date of receipt of application in division	–			
10	Whether time extended	No			
11	Progress achieved by the Contractor during the original period	Cumulative Progress	Physical Progress	Up to Financial Progress	Remarks
	1. 1/4 time	–	–	–	
	2 1/2 time	–	–	–	
	3. 3/4 time	–	–	–	
	4 Completed Cost of work in Rs. Within the Tender period (Measurement already recorded) upto 15-03-2010	Rs.1,77,90,200.00			
	5 Upto date progress %	100%			
12	Due Date of starting the work	18.03.2013			
13	Due date for completion of the work	17.09.2013			
14	Probable Date of completion the work	Work Completed			
15	Progress achieved during first Extension	NA			
16	Time Extension for which are applied	From 18.09.2013 to 31.10.2014			
17	Time Extension recommended	Yes, Up to 31.10.2014			
18	Whether original application of Contractor enclosed	Yes,			
19	The balance work to be executed	–			
20	Approximate time required for completion of work	–			
21	Work charge establishment expenditure incurred after expiry of the due date of completion	Nil			
22	Whether notice issued as per clause-2 of agreement if so, No	–			

Scanned by CamScanner

Sl.	Description	
23	Whether reply received if so what action Contractor taken	–
24	Recommended by Asst Executive Engineer	The delay in work is caused due to changing workplace & utility shifting delay and hence it is recommended for E.O.T. with out fine to the contractor. for kind consideration.
25	Remarks of Executive Engineer	The above work changing work plan, ~~cost~~, utility shifting etc hence recommended for E.O.T. with out fine for kind consideration.

Assistant Engineer
SWD, Yelahanaka zone

Assistant Executive Engineer
SWD, Yelahanaka zone

Executive Engineer
SWD, Yelahanaka zone

"EOT From 18-07-2013 to 31-10-2014 is Approved"

ಮುಖ್ಯ ಇಂಜಿನಿಯರ್
ಬೃಹತ್ ನೀರುಗಾಲುವೆ ಯೋಜನೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner